# Approved For Release 2000/08/28 : CIA-RDP78-04722A000200020053-6

#### POWER SYSTEM TESTING

#### FOR MONTHS OTHER THAN JANUARY AND JULY

## 1. South Half of the Headquarters Building:

#### a. General:

Total outage of commercial power at 1900-2200 hours with no discernible effect on the critical or frantic power systems. Normal service is resumed at 2200 hours.

### b. Specific Information:

- (1) <u>Lighting</u>: At 1900 hours approximately 80 percent of all lighting in general-use areas will <u>cease</u> to function. The corridors, stairwells, and the general office areas will have minimal lighting. All special-use areas, the general office areas of the Director of Central Intelligence, Deputy Director of Central Intelligence, and the Executive Director-Comptroller, and each Deputy Director will experience no loss of illumination.
- (2) <u>Telephones</u>, KY-3, and Gray Telephone Service No discernible effect on service.
- (3) Convenience Power Receptacles A complete loss of service; however, special-purpose areas and the offices of the Director of Central Intelligence, Deputy Director of Central Intelligence, Executive Director-Comptroller, and each Deputy Director located on the south side are provided with some convenience receptacles powered from either frantic or critical power.
- (4) Pneumatic Tube Service The entire system with the exception of service between the Signal Center and the Operations Center will be inoperable.
- (5) Elevators Elevators 1, 4, 5, 8, 17, and 18 will continue service. Elevators 2, 3, 6, and 7 will be inoperable for the duration of the test.
- North Half of the Headquarters Building:

#### a. General:

At 1900 hours there will be a total outage of both commercial and emergency power; this will have no effect on the critical or frantic power systems. At 1915 hours emergency power will return, however, commercial power will be interrupted until 2200 hours.

Approved For Release 2000/08/28 : CIA-RDP78-04/22A0002000120053-6

# Approved For Release 2000/08/28 : CIA-RDP78-04722A000200020053-6

Power System Testing for Months Other Than January and July

# b. Specific Information:

- (1) <u>Lighting</u> From 1900-1915 hours all lighting except the following will be inoperable; battery-powered stairwell and corridor lighting and the lighting in the offices of each Deputy Director located on the north side. At 1915 hours approximately 20 percent of all normal lighting will return.
- (2) Telephones, KY-3, and Gray Telephone Service No discernible effect on service.
- (3) Convenience Power Receptacles A complete loss of service; however, special-purpose areas and the offices of each Deputy Director located on the north side are provided with some convenience receptacles powered by the critical or emergency system.
- (4) Pneumatic Tube Service The entire system with the exception of service between the Signal Center and Operations Center will be inoperable.
- (5) Elevators All elevators will be manually halted at 1845 hours. At 1930 hours elevators 9, 12, 14, and 15 will return to operation.